

**INNOVATIVE BRIDGE REPLACEMENT FOR IA 1 OVER LITTLE LICK CREEK:
LARGE-SCALE PRECAST ARCH CULVERT DELIVERED UNDER LIVE TRAFFIC CONDITIONS**

IA 1 over Little Lick Creek | Van Buren County, IA

AGENDA

- INTRODUCTIONS
 - Matt Rasmussen (Schemmer)
 - Jake Vogel (Contech)
 - Travis Augustyn (Progressive Structures)
- PROJECT OVERVIEW
- FOUNDATION DESIGN
- PRECAST ARCH CULVERT DESIGN
- CONSTRUCTION
- FUTURE CONSIDERATIONS
- TIME-LAPSE OF CONSTRUCTION
- Q&A

PROJECT OVERVIEW

- EXISTING BRIDGE
 - 240'-0" Long x 30'-0" Wide
 - Girder-Floorbeam-Stringer Bridge

Bridge Courtesy of the Iowa DOT


[illegible]

FUTURE PROJECTS

GUIDELINES FOR FUTURE PROJECTS

- Validate Preliminary Borings vs. As-Built Data During Preliminary Design
- Provide Manufacturer with Explicit Scenarios for Reaction Estimates
- Provide Manufacturer with Estimated Soil Properties for Reaction Estimates
- Develop MSE Wall Design and Drainage Standards
- Consider Design for Bearing Elevation Tolerance
- Construction Schedule Input for Unique Projects





IA 1 Over Little Lick Creek (Van Buren County)

Jake Vogel
Senior Bridge Consultant
jake.vogel@conteches.com, 612-352-7944

© 2020 Contech Engineered Solutions LLC, a GURMETE Company

IA 1 OVER LITTLE LICK CREEK



Jake Vogel
Senior Bridge Consultant

VAN BUREN COUNTY, IOWA



CONTECH
ENGINEERED SOLUTIONS
A GUNITE® COMPANY

Precast Concrete Arch Culvert Design Topics

- Multi-Leaf precast concrete arches
- Crown joint construction process
- Design process
- Backfill requirements and load cases
- Additional requirements for installation

BEBO
Arch Systems

© 2020 Contech Engineered Solutions LLC, a GUNITE® Company

CONTECH
ENGINEERED SOLUTIONS
A GUNITE® COMPANY


Multi-Leaf Precast Concrete Arches

BEBO Bridge System

- First developed in 1966 in Switzerland
- Buried Bridge precast structure
- 3-Hinged arch for self-weight
- 2-Hinge arch for construction and final loads
- C,E, and T shapes developed

Selected BEBO shape:

- C-Series: "circular shape"
 - Spans from 30' to 54' Rises from 11' to 26'
- A twin-leaf BEBO C54T/6 was selected as the best fit structure.



Twin Leaf BEBO

- C54'-0" span x 26'-4" rise with 18'-0" max cover

© 2020 Contech Engineered Solutions LLC, a GUNITE® Company

CONTECH
ENGINEERED SOLUTIONS
A GUNITE® COMPANY


Multi-Leaf Precast Concrete Arches

- Large-span Precast Arches are split into pieces to allow for easy transportation on a truck
 - For this project - each leaf weighed 20.8 tons (totaling in 1,000+ tons of precast arches shipped)





© 2020 Contech Engineered Solutions LLC, a GUNITE® Company

Multi-Leaf Precast Concrete Arches




• The completed bridge consisted of 24 arch rings with an overall length of 143'-11.5"
 • The 54' Span carries westbound IA 1, consisting of two, 12' lanes and two, 8' shoulders



© 2020 Contech Engineered Solutions LLC, a QUANTA® Company

Crown joint Construction Process



Curved "Banana" bolt installed for safety precautions

TEMPORARY CONNECTING BOLT DETAIL

Tongue and groove joint at bullnose to provide alignment during erection.



© 2020 Contech Engineered Solutions LLC, a QUANTA® Company

Crown joint Construction Process

Crown joint with splice bars tied in and ready for placement of concrete

Cast-in-Place concrete placed in crown joint to make arch continuous at mid-span



© 2020 Contech Engineered Solutions LLC, a QUANTA® Company

Design Process – CANDE Finite Element Model

- CANDE Program uses the Finite Element method to model both the structure and the soil mass surrounding it, capturing the nonlinear behavior of the structure, the soil, and the soil-structure interface
- Maximum soil cover is 18'-0" over 54' span
- Design live load was HL-93 plus an additional 20 PSF future wearing surface

© 2020 Contech Engineering Solutions LLC, a QUARTIC Company

Backfill Requirements and Load Cases

Load case 1 (Under Existing Bridge):

- Partial granular backfill and lightweight flowable mortar 18'-0" max cover
- HL-93 live load with 20 PSF future wearing surface

Load case 2 (Outside Existing Bridge):

- Full granular backfill 18'-0" max cover
- HL-93 live load with 20 PSF future wearing surface
- Controlled shear design

Load case 3 (Critical Load Case during Construction):

- Backfill to top of arch with 120 PCF granular backfill
- Controlled steel moment and compression
- In addition, this load case produced inward horizontal reactions effecting design of foundations

© 2020 Contech Engineering Solutions LLC, a QUARTIC Company

Design Process – Mesh Reinforcement

- Heavy Welded Wire Fabric is used as primary reinforcing to minimize labor costs and manufacturing time
- 3 layers of 2" x 7" – D16 x D14

© 2020 Contech Engineering Solutions LLC, a QUARTIC Company

Additional Requirements For Installation

CONTECH
ENGINEERED SOLUTIONS
A BEBO® COMPANY

• Attachment points required for construction of arches under existing bridge

• Four additionally reinforced securement locations cast into each arch piece

© 2020 Contech Engineered Solutions LLC, a BEBO® Company

VistaWall MSE Design

CONTECH
ENGINEERED SOLUTIONS
A BEBO® COMPANY

© 2020 Contech Engineered Solutions LLC, a BEBO® Company

VistaWall MSE Design Topics

CONTECH
ENGINEERED SOLUTIONS
A BEBO® COMPANY

• General Dimensions & Design Assumptions

• Sound Limestone & Leveling Pad


• Perforated Drains


• Grid Strip Design


• Rapid Drawdown Considerations

BEBO
Arch Systems

© 2020 Contech Engineered Solutions LLC, a BEBO® Company







Grid strip design & installation

GRID-STRIP SOIL REINFORCEMENT SCHEDULE					
TYPE	TRANSVERSE BAR SIZE AND SPACING	LONGITUDINAL BAR SIZE AND SPACING	GRID-STRIP WIDTH	GRID-STRIP LENGTH	GRID-STRIP WEIGHT
STANDARD	#6 @ 12"	#6 @ 12"	24"	12'	2.00 LBS/LY

NOTES:


1. GRID-STRIP IS AVAILABLE IN 60 INCHES OR 120 INCHES IN LENGTHS TO ACCOMMODATE DIFFERENT SITE CONDITIONS.
2. REINFORCING BARS ARE AVAILABLE IN 10' OR 20' LENGTHS TO ACCOMMODATE DIFFERENT SITE CONDITIONS.
3. THE GRID-STRIP SOIL REINFORCEMENT SCHEDULE IS BASED ON A 12' GRID-STRIP LENGTH AND A 24" GRID-STRIP WIDTH.
4. REINFORCING BARS ARE AVAILABLE IN 10' OR 20' LENGTHS TO ACCOMMODATE DIFFERENT SITE CONDITIONS.
5. GRID-STRIP WEIGHTS ARE LISTED IN LBS/LY.

The Grid-Strip soil reinforcing system is comprised of two longitudinal bars and several Transverse bars every 12". The length of the Grid-Strip is 0.70H per plans.

Each Grid-Strip can resist about 7.8kips in tension. Quantities per panel will increase as the wall depth increases.

[illegible]

Rapid Drawdown Design Considerations



HYDRAULIC DATA

DRAINAGE AREA = 21.9 SQ. MI.
 STREAM SLOPE = 11.8FT./MI.
 AVG. LOW WATER STAGE = 611.5

Q₅₀ = 6,330 CFS
 STAGE = 626.10 FT.
 BACKWATER = 0.80 FT.
 AVG. BRIDGE VELOCITY = 9.20 FPS

Q₁₀₀ = 7,670 CFS
 STAGE = 627.10 FT.
 BACKWATER = 1.10 FT.
 AVG. BRIDGE VELOCITY = 10.40 FPS

Project Information			
Station	629.165		
Location	SA 1 COVER LITTLE LICK CREEK		
Project #	West Burn Cr. 25		
Design Engineer	DF		
Drawn By	West Burn Wkls		
Soil Parameters			
MOE (KSI)	1,500,000	Compression	22.00 (PSI)
Unit Weight (pcf)	120	Extension	22.00 (PSI)
Friction Angle (deg)	0	Unit Weight (pcf)	94 (dry)
cohesion (ksf)	0.125 (ksf)		
Depth to Water Table	0.125 (feet)		
Foundation Settlement			0.00 (ft)
Settlement Method			

Rapid Draw Down External Stability Calculation - At Roadway

Required At

Water Height (ft)	621.01 (ft)
Water Velocity (ft/sec)	12.22 (ft/sec)
Flow Area (square feet)	1,000 (sq ft)
Depth of Scour (ft)	6.26 (feet)
Depth of Scour (ft) at the high water level (24")	6.26 (feet)
Depth from toe of pile to the draw down level (24")	3.50 (ft)

Limiting Resistance to Uplift

Resistance (lb)	Wt	Max	Service
Uplifting (lb)	800	800	800
Lifting (lb)	50	50	50
Effective Weight (lb)	100.00	100.00	100.00

Resisting Concrete Check

Resist	Wt	Max	Service	Critical
Uplifting (lb)	870	870	870	870
Lifting (lb)	50	50	50	50
Effective Weight (lb)	100.00	100.00	100.00	100.00
Stress (psi)	7.27	10.84	7.18	10.78

Sliding Check

CoR Rating	Wt
CoR Sliding Service	2.25

Rapid Drawdown is required when 50% of the water height is inundated.

At a 100 Yr Water Elevation of 627.00", about 62% of the wall is under water.

Soil reinforcing longer than 0.70H is required to resist pullout.

© 2025 Corbett Damaged Solutions, LLC a QUORETTE Company

[illegible]

CONTECH
ENGINEERED SOLUTIONS
A BURNS & MCDONNELL COMPANY

Thank You!

IA 1 Over Little Lick Creek (Van Buren County)

Jake Vogel
Senior Bridge Consultant
jake.vogel@conteches.com, 612-352-7944


© 2016 Contech Engineered Solutions, LLC. All Rights Reserved. 10/2016

[illegible]

General Construction Schedule

Pre-construction

- Confirmation borings
 - Dug holes onsite to confirm rock elevations and quality of rock
 - Would recommend this occurs in design phase in the future
- Submittals
 - MSE/ Arch submittals move forward after borings
- Design changes
 - Footings needed to be lowered based on findings for both MSE and arch
 - Did not affect arch submittals, but MSE submittals were changed



Foundation Construction

- Excavation was done with large excavators and hammers
- Rock quality was very hard for the most part
- The NE side had poor rock quality. Had to work with Schemmer for some quick design changes to add a step to bear on good quality rock
- We found it difficult to "key" in the footing. Poured it, stripped, added a concrete lug to both sides to act as a key.



Precast Concrete Arch Culvert Construction

- Custom falsework
 - 1-3 months of initial concept
 - 1-2 months of design
 - 1-2 months of procurement
 - 6 weeks of heavy fabrication
- Received arches on lane closure and tracked to the bottom of the hill with a hydro-crawler crane



MSE Wingwall Construction

- We had many custom pieces due to matching arch and top slopes
- Corners were built incorrect (90 instead of 45)
- Arch matching pieces were matched to arch on ground, arch deflected in place and didn't match perfect
- M&D for this massive amount of sand is essentially impossible (water falls down in 1-3 minutes)



Backfill Procedures

- Used the same material for the arch envelope, floodable backfill, and MSE granular backfill- sand
- Heavily flooding is not easy, nor in my opinion necessary on these large fills-we ran water per spec, we could achieve compaction without water
- Used skid loaders and skid loader rollers along with plate compactors for compaction



Placement of Flowable Fill

- Hole frequency was called out but sizing was unclear. Used 4" holes for air and 8" for placement
- Filled on outsides as much as possible before going through the deck
- Used 2 concrete buckets with custom built funnels to fill through deck
- We used spray foam as a flange filler material. Only took 2 days.





Questions?

INNOVATIVE BRIDGE REPLACEMENT FOR IA 1 OVER LITTLE LICK CREEK:
LARGE-SCALE PRECAST ARCH CULVERT DELIVERED UNDER LIVE TRAFFIC CONDITIONS

IA 1 over Little Lick Creek | Van Buren County, IA

Q&A SLIDES

Q&A SLIDES



Q&A SLIDES



Q&A SLIDES



Q&A SLIDES



Q&A SLIDES